GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Tribal Welfare Department–K.R Puram Division-R&R-Work "Providing Additional Infrastructure facilities to R&R Colony at Kivvaka(V), Kukunuru(M), of West Godavari District", Est.Cost.Rs.4373.00 lakhs– Sanction of 3rd Extension of Agreement Time without LDs up to 31.03.2021- Orders-Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No. 351 **Dated: 17-09-2020.**

Read:-

From the Engineer-in-Chief, Tribal Welfare, Vijayawada, Lr.No.576 /DEEIII /AEEV /R&R/Kivvaka/3rd EOAT, Dt:10-06-2020.

****

O R D E R :

In the reference read above, the Engineer-in-Chief, Tribal Welfare has stated that the EOSE, Tribal Welfare, Z-II,III,IV, Vijayawada had submitted 3rd EOAT proposal for the work "Providing Additional Infrastructure facilities to R & R colony at Kivvaka (v), Kukunur (M) of West Godavari District, Est.cost Rs. 4373.00 lakhs sanctioned under R & R grant duly recommending 3rd EOAT up to 31-03-2021 without proposing LDs.

2. He has further stated that the work was administratively sanctioned for Rs.4373.00 lakhs vide proceedings dt.31-8-2017 and technically sanctioned for Rs.4373.00 lakhs vide proceedings dt.27-9-2017. The work was entrusted to M/s Srico Projects Pvt Ltd, Banjarahills, Hyderabad @ 3.20% Excess over the E.C.V with a completion period of 12 months vide agreement dt.25-5-2018. The 1st EOAT is sanctioned for the above work up to 19.12.20I9 vide proceedings dated 27-6-2019 & 2nd EOAT is sanctioned for the above work up to Dt: 20.05.2020 vide proceedings dt.12-2-2020.

3. The Engineer-in-Chief, Tribal Welfare, Vijayawada has requested for grant of 3rd EOAT up to 31.03.2021 (677) days from Agreement completion date, beyond the powers of Engineer-in-Chief, Tribal Welfare without proposing LDs duly stating reasons for delay as (1) Non availability of sand because of Government new sand policy (2) Due to Covid -19 Lock down, delay in migration of camp labour etc.

4. Government after careful examination of the matter and hereby accord permission to the ENC, TW for granting of 3rd Extension of Agreement Time (EOAT) up to 31-03-2021 without proposing LDs for the work "Providing Additional Infrastructure facilities to R & R colony at Kivvaka (v), Kukunur (M) of West Godavari District, Est.cost Rs. 4373.00 lakhs sanctioned under R & R grant.

5. The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNER OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNAMENT

To
The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada.
The District Collector, West Godavari District.
The District Project Officer, West Godavari District.
The Pay and Accounts Officer, Vijayawada.
Copy to:
The P.S to Hon'ble Deputy Chief Minister (TW)
The P.S to Secretary to Government (TW)
SF/SCs.

//FORWARDED:BYORDER//

SECTION OFFICER